

# ABERDEEN BLIND COMPANY

ESTABLISHED 1952

32 Esslemont Avenue  
Aberdeen  
AB25 1SP  
Tel: 01224 637609  
Fax: 01224 631172  
Email: sales@aberdeen-blinds.co.uk

42177

CUSTOMER  
ORDER No.

Stair + Moss  
4425

Customer

Address

Aberdeen

Tel. home

Tel. work

mobile

email

Robertson Cons  
Caulm Hill - Inver  
Pansborough Hosp

~~075110355279~~

DATE  
MEASURED/ORDERED  
24/AUGUST/21

CURTAINS	
PLEATED	
ROLLERS	
ROMANS	
SHUTTERS	
VENETIAN	
VERTICALS	
VISION	
WOODEN	

AM PM (MEASURING TIME)

MON		
TUE		
WED		
THU		
FRI		

P/CUST	
NET	
PRESS	
RADIO	
MAG.	
VAN	
RECC.	
SHOP	
TV	
YELL P	
OTHER	

AM PM (FITTING TIME)

MON		
TUE		
WED		
THU		
FRI		

## ALL BLINDS TO BE PAID FOR AT TIME OF FITTING

Room	Width	Drop	Slat Size	Colour	Control LH or RH	Fitting Height	Any other Instructions	Price
	14 x 89 mm	Vertical	PLC	Beige				
	1 x Console	6100 L						

alum	anthracite	black	brown	champ-gold	chrome	silver	white	recess size	motorised	wood fix	stone fix	brackets top	face
------	------------	-------	-------	------------	--------	--------	-------	-------------	-----------	----------	-----------	--------------	------

measured by	fitted by	date	CASH	CHEQUE	SPREE
			INVOICE	CARD	

ALL BLINDS MANUFACTURED AFTER 1<sup>st</sup> APRIL 2014 MUST COMPLY WITH NEW CHILD SAFETY LAWS. SAFETY DEVICES SUPPLIED WITH GOODS MUST BE FITTED BY US AT THE TIME OF INSTALLATION. REFUSAL TO ALLOW A SAFETY DEVICE TO BE FITTED WILL RESULT IN THE BLINDS NOT BEING INSTALLED. UNDER THE TERMS OF THIS CONTRACT YOU WILL BE LIABLE TO ACCEPT DELIVERY AND PAY THE FULL AMOUNT. I have ordered the above goods and agree to pay 50% deposit and the remaining balance on the day of fitting. If payment is not made in full at that time Aberdeen Blinds has the right to remove the goods until full settlement is made. Title of the goods does not pass to the customer until payment has been made in full. Declaring that there shall be no liability for normal damage occasioned by such removal.

TOTAL PRICE	£
DEPOSIT	£
BALANCE	£ 2208

To Be Confirmed

PRICE ACCEPTANCE  
Customer's Signature

Special Instructions  
Sun Warning PO



## Aberdeen Blind Company

---

**From:** Reis Robertson <r.robertson@robertson.co.uk>  
**Sent:** Monday, September 20, 2021 12:41 PM  
**To:** Callum Hill  
**Cc:** Keith Pirie  
**Subject:** FW: Fraserburgh Hospital

Callum have you placed this order yet ?

**Reis Robertson**  
Small works Site Manager  
Robertson Construction Eastern Ltd

Office: 01224 788300  
Mobile: 07980 686429  
[r.robertson@robertson.co.uk](mailto:r.robertson@robertson.co.uk)



St Fergus House, Dyce Drive Dyce, Aberdeen AB21 0LQ  
[Website](#) | [LinkedIn](#) | [Twitter](#) | [YouTube](#)



**From:** Steven Nimmo <steven@aberdeen-blinds.co.uk>  
**Sent:** 25 August 2021 18:01  
**To:** Reis Robertson <r.robertson@robertson.co.uk>  
**Subject:** Fraserburgh Hospital

**CAUTION - Think before you Click:** This email originated from outside of the organization. Do not click links or open attachments unless you are expecting an email from the sender and know the content is safe.

Good evening Reis,

**Ref: Fraserburgh Hospital - Blinds**

We have pleasure in estimating for the Supply & Fitting of the following,

Room: Salt Room (M)  
1no Wand Operated 89mm Vertical Blind complete with sealed in weights  
Fabric: Exlite  
Colour: White  
Cost: £123.00 + vat

Room: Salt Room (N)  
1no Wand Operated 89mm Vertical Blind complete with sealed in weights

Exlite  
Colour: White  
Cost: £123.00 + vat

Room: O.T. Common Room (G)  
3no Wand Operated 89mm Vertical Blind complete with sealed in weights  
Fabric: Exlite  
Colour: White  
Cost: £353.00 + vat

Room: DN and HV Office (I)  
3no Wand Operated 89mm Vertical Blind complete with sealed in weights  
Fabric: Exlite  
Colour: White  
Cost: £462.00 + vat

Room: Office, Kessock Clinic (B)  
1no Wand Operated 89mm Vertical Blind complete with sealed in weights  
Fabric: Exlite  
Colour: White  
Cost: £72.00 + vat

Room: Office, Bookable Clinic (C)  
1no Wand Operated 89mm Vertical Blind complete with sealed in weights  
Fabric: Exlite  
Colour: White  
Cost: £123.00 + vat  
1no Silent Gliss 6100 L Shaped Cubicle Rail (curtain supplied by NHS)  
Cost: £260.00

Room: Office (D)  
1no Wand Operated 89mm Vertical Blind complete with sealed in weights  
Fabric: Exlite  
Colour: White  
Cost: £173.00 + vat

Room: Office (E)  
1no Wand Operated 89mm Vertical Blind complete with sealed in weights  
Fabric: Exlite  
Colour: White  
Cost: £173.00 + vat


Room: Office (F)  
1no Wand Operated 89mm Vertical Blind complete with sealed in weights  
Fabric: Exlite  
Colour: White  
Cost: £173.00 + vat

Room: Office (t)  
1no Wand Operated 89mm Vertical Blind complete with sealed in weights  
Fabric: Exlite  
Colour: White  
Cost: £173.00 + vat

If you require any further information, or wish to proceed with the order, please contact our office.

**GENERAL NOTES**

- 1. These drawings are to be used as a guide only. The contractor is responsible for the accuracy of the information provided.
- 2. The contractor is to provide all materials and labor for the completion of the works.
- 3. The contractor is to ensure that all work is completed in accordance with the specifications and standards of the relevant authorities.
- 4. The contractor is to ensure that all work is completed in a timely manner and to the satisfaction of the client.
- 5. The contractor is to ensure that all work is completed in a safe and sound manner.
- 6. The contractor is to ensure that all work is completed in a professional and courteous manner.
- 7. The contractor is to ensure that all work is completed in a cost-effective manner.
- 8. The contractor is to ensure that all work is completed in a sustainable manner.
- 9. The contractor is to ensure that all work is completed in a socially responsible manner.
- 10. The contractor is to ensure that all work is completed in a transparent manner.



**NOTES**

- 1. Remove existing floor finish, leaving 10mm concrete. Install new floor finish in accordance with the specifications.
- 2. Paint walls and ceiling in a light neutral color. Use a high-quality paint suitable for the environment.
- 3. Install new ceiling tiles in the office areas. Ensure they are fire-rated and acoustic.
- 4. Upgrade the lighting in the office areas to energy-efficient LED fixtures.
- 5. Repair and maintain all existing services, including electrical, plumbing, and HVAC.
- 6. Ensure all work is completed in accordance with the relevant standards and regulations.
- 7. Provide a detailed schedule of works and a program of completion.
- 8. Maintain a clean and safe working environment throughout the project.
- 9. Communicate regularly with the client and other stakeholders.
- 10. Provide a final report and as-built drawings upon completion of the project.

**47 Victoria Street, Aberdeen, AB10 1QA**  
 T: (01224) 33225 F: (01224) 53765  
 E: info@macbetharchitects.com W: www.macbetharchitects.com

**NHSG COVID Related Works**

Fraserburgh Hospital  
 Leuchlin Road, Fraserburgh

Proposed Works  
 General Arrangement


Scale: 1:200 @ A1  
 Date: FOR INFORMATION  
 Date: NOVEMBER 20  
 Drawn by: ER  
 Checked by: 2189-H-002-MRT-XX-00-AD-A-20010



(2)

Client: NHS Grampian

58	Remove spur shelving and brackets and window curtain track & IPS Panel	09/09/2021	1d	09/09/2021		
59	Alterations to power & data systems	09/09/2021	2d	10/09/2021		
60	Make good walls and timbers for decoration	13/09/2021	1d	13/09/2021		
61	Apply 2 coats scrubbable emulsion to walls & ceiling	14/09/2021	2d	15/09/2021		
62	Install new IPS Panel & Hygeine wall panelling	10/09/2021	1d	10/09/2021		
63	Install new HTM WHB & pillar mixer tap	14/09/2021	1d	14/09/2021		
64	Lift existing flooring and make good substrate (Screed)	10/09/2021	1d	10/09/2021		
65	Supply and lay new Vinyl Flooring with coved upstands	15/09/2021	1d	15/09/2021		
66	Silicone seal to door frame junctions	15/09/2021	1d	15/09/2021		
67	Install new blinds	16/09/2021	1d	16/09/2021		
68	Replace Furniture	16/09/2021	1d	16/09/2021		
69	U - Therapy Room 1 "Phase 2"	13/09/2021	5d	17/09/2021		
70	Remove existing base and wall units (Retain existing water supplies)	13/09/2021	1d	13/09/2021		
71	Remove existing splashback from walls	13/09/2021	1d	13/09/2021		
72	Supply and install new IPS Panel	13/09/2021	1d	13/09/2021		
73	Supply and install whb and taps etc connected to existing pipework	14/09/2021	1d	14/09/2021		
74	Supply and install new splashback 1200 x 600 mm adjacent to IPS unit	15/09/2021	1d	15/09/2021		
75	Patch repairs to flooring whar base units removed	16/09/2021	1d	16/09/2021		
76	Fit dispensers supplied by others	17/09/2021	1d	17/09/2021		
77	U - Therapy Room 2 "Phase 2"	15/09/2021	7d	21/09/2021		
78	Remove existing base and wall units (Retain existing water supplies)	15/09/2021	1d	15/09/2021		
79	Remove existing splashback from walls	15/09/2021	1d	15/09/2021		
80	Supply and install new IPS Panel	15/09/2021	1d	15/09/2021		
81	Supply and install whb and taps etc connected to existing pipework	16/09/2021	1d	16/09/2021		
82	Supply and install new splashback 1200 x 600 mm adjacent to IPS unit	17/09/2021	1d	17/09/2021		
83	Patch repairs to flooring whar base units removed	20/09/2021	1d	20/09/2021		
84	Fit dispensers supplied by others	21/09/2021	1d	21/09/2021		
85	G - O.T Common Room "PHASE 3"	20/09/2021	9d	28/09/2021		
86	Remove Loose Furniture	20/09/2021	1d	20/09/2021		
87	Remove Skirting & Make Good walls	20/09/2021	1d	20/09/2021		
88	Remove existing window blinds	20/09/2021	1d	20/09/2021		
89	Lift existing flooring and make good substrate (Screed)	21/09/2021	1d	21/09/2021		
90	Supply and lay new Vinyl Flooring + Coved skirting	22/09/2021	3d	24/09/2021		
91	Replace Furniture	27/09/2021	1d	27/09/2021		
92	Install new blinds	28/09/2021	1d	28/09/2021		
93	I - DN and HV Office (including store) "PHASE 3"	22/09/2021	9d	30/09/2021		
94	Remove Loose Furniture Existing worktops and fitted furniture	22/09/2021	1d	22/09/2021		
95	Lift existing flooring and make good substrate (Screed) retain skirting	23/09/2021	1d	23/09/2021		
96	Remove and make safe existing extract vent	22/09/2021	1d	22/09/2021		
97	Install new IPS Panel	24/09/2021	1d	24/09/2021		
98	Install new HTM WHB & pillar mixer tap	27/09/2021	1d	27/09/2021		
99	Make good walls and timbers for decoration	27/09/2021	2d	28/09/2021		
100	Supply and lay new Vinyl Flooring	29/09/2021	1d	29/09/2021		
101	Silicone seal to skirting junctions	29/09/2021	1d	29/09/2021		
102	Install new blinds	30/09/2021	1d	30/09/2021		
103	Replace Furniture	30/09/2021	1d	30/09/2021		
104	J - X-Ray Phase 3	23/09/2021	5d	27/09/2021		
105	Remove existing fitted shelving unit	23/09/2021	1d	23/09/2021		
106	Supply & Install tall 2 door unit with shelves.	23/09/2021	1d	23/09/2021		
107	Make good flooring if required	24/09/2021	1d	24/09/2021		
108	Make good ceiling where affected by works	27/09/2021	1d	27/09/2021		
109	X - Catering Managers Office "Phase 3"	23/09/2021	2d	24/09/2021		
110	Remove existing carpet flooring and retain tile floor	23/09/2021	1d	23/09/2021		
111	Prepare floor to receive new coverings	23/09/2021	1d	23/09/2021		
112	Fit new non-slip vinyl and seal at edges with silicone	24/09/2021	1d	24/09/2021		
113	B - Office (Kessock Clinic) Updated "PHASE 4"	27/09/2021	9d	05/10/2021		
114	Remove Loose Furniture & Fixtures and fittings	27/09/2021	1d	27/09/2021		
115	Remove Skirtings	27/09/2021	1d	27/09/2021		
116	Remove existing window blinds	27/09/2021	1d	27/09/2021		
117	Strip Wallpaper - prepare and decorate	28/09/2021	2d	29/09/2021		



Client: NHS Grampian

118	Lift existing flooring and make good substrate (Screed)	30/09/2021	1d	30/09/2021					
119	Supply and lay new Vinyl Flooring compete with coving up walls	01/10/2021	2d	04/10/2021		575 x 1475			
120	Install new blinds & Cubicle tracks and Curtains	05/10/2021	1d	05/10/2021		(72) LU TOP			
121	Replace Furniture	05/10/2021	1d	05/10/2021					
122	C- Office ( Bookable Clinic Room) Updated "PHASE 4"	29/09/2021	10d	08/10/2021					
123	Remove Loose Furniture & Fixtures and fittings	29/09/2021	1d	29/09/2021					
124	Remove Skirtings	29/09/2021	1d	29/09/2021		(144)			
125	Remove existing window blinds	29/09/2021	1d	29/09/2021					
126	Strip Wallpaper - prepare and decorate	30/09/2021	2d	01/10/2021		565 x 1462 LU			
127	Adjust positions of Electrics and data	01/10/2021	2d	04/10/2021					
128	Lift existing flooring and make good substrate (Screed)	04/10/2021	1d	04/10/2021		575 x 1452 LU			
129	Supply and fit new IPS Unit + Adjust Suspended ceiling.	05/10/2021	1d	05/10/2021					
130	Supply and lay new Vinyl Flooring compete with coving up walls	06/10/2021	2d	07/10/2021					
131	Hygeinic wall coverings.	08/10/2021	1d	08/10/2021					
132	Install supplies and sanitaryware to IPS unit	08/10/2021	1d	08/10/2021		rehy needs strengthened by rebar	2.4	600mm	(260)
133	Install new blinds & Cubicle tracks and Curtains	08/10/2021	1d	08/10/2021					
134	Replace Furniture + Fixtures and fittings	08/10/2021	1d	08/10/2021					
135	D - Office Updated "PHASE 4"	30/09/2021	9d	08/10/2021					
136	Remove Loose Furniture & Fixtures and fittings	30/09/2021	1d	30/09/2021					
137	Remove Skirtings	30/09/2021	1d	30/09/2021		(173)			
138	Remove existing window blinds	30/09/2021	1d	30/09/2021					
139	Alterations to power & data systems	30/09/2021	2d	01/10/2021		2085 x 1480			
140	Strip Wallpaper - prepare and decorate	01/10/2021	2d	04/10/2021					
141	Lift existing flooring and make good substrate (Screed)	05/10/2021	1d	05/10/2021					
142	Supply and lay new Vinyl Flooring compete with coving up walls	06/10/2021	2d	07/10/2021					
143	Install new blinds & Cubicle tracks and Curtains	08/10/2021	1d	08/10/2021					
144	Replace Furniture + Fixtures and fittings	08/10/2021	1d	08/10/2021					
145	E - Office Updated "PHASE 4"	01/10/2021	12d	12/10/2021					
146	Remove Loose Furniture & Fixtures and fittings	01/10/2021	1d	01/10/2021					
147	Remove Skirtings	01/10/2021	1d	01/10/2021		(173)			
148	Remove existing window blinds	01/10/2021	1d	01/10/2021					
149	Alterations to power & data systems	01/10/2021	2d	04/10/2021		2090 x 1480			
150	Strip Wallpaper - prepare and decorate	05/10/2021	2d	06/10/2021					
151	Lift existing flooring and make good substrate (Screed)	07/10/2021	1d	07/10/2021					
152	Supply and lay new Vinyl Flooring compete with coving up walls	08/10/2021	2d	09/10/2021					
153	Install new blinds	12/10/2021	1d	12/10/2021					
154	Replace Furniture + Fixtures and fittings	12/10/2021	1d	12/10/2021					
155	F - Clinic Room "PHASE 4"	04/10/2021	12d	15/10/2021					
156	Remove Loose Furniture & Fixtures and fittings	04/10/2021	1d	04/10/2021					
157	Remove Skirtings	04/10/2021	1d	04/10/2021		(173)			
158	Remove existing window blinds	04/10/2021	1d	04/10/2021					
159	Alterations to power & data systems	04/10/2021	2d	05/10/2021		2080 x 1470			
160	Strip Wallpaper - prepare and decorate	06/10/2021	3d	08/10/2021					
161	Lift existing flooring and make good substrate (Screed)	11/10/2021	1d	11/10/2021					
162	Supply and lay new Vinyl Flooring compete with coving up walls	12/10/2021	2d	13/10/2021					
163	Install new blinds	14/10/2021	1d	14/10/2021					
164	Replace Furniture + Fixtures and fittings	15/10/2021	1d	15/10/2021					
165	T-Office "PHASE 4"	05/10/2021	11d	15/10/2021					
166	Remove Loose Furniture & Fixtures and fittings	05/10/2021	1d	05/10/2021					
167	Remove Skirtings	05/10/2021	1d	05/10/2021					
168	Remove existing window blinds	05/10/2021	1d	05/10/2021					
169	Form new door opening and make good ready for door	06/10/2021	1d	06/10/2021					
170	Form new timber stud partition, insulate and plasterboard both sides	06/10/2021	3d	08/10/2021					
171	Install new doorset to corridor & fit Ironmongery	08/10/2021	1d	08/10/2021					
172	Alter Electrical / Data Installations - Split lighting to rooms.	08/10/2021	2d	11/10/2021		2090 x 1480			
173	Adjust suspended ceiling where new partition formed.	08/10/2021	1d	08/10/2021					
174	Strip Wallpaper Tape and fill new walls - prepare and decorate	08/10/2021	4d	13/10/2021					
175	Lift existing flooring and make good substrate (Screed)	13/10/2021	1d	13/10/2021					
176	Supply and lay new Vinyl Flooring compete with coving up walls	14/10/2021	2d	15/10/2021					
177	Install new blinds	15/10/2021	1d	15/10/2021					

Client: NHS Grampian

Line	Name	Start	Duration (Days)	Finish	Percent complete
177	Replace Furniture + Fixtures and fittings	15/10/2021	1d	15/10/2021	
178	H - Corridor @ Oxygen Store "FLOATING"	18/10/2021	2d	19/10/2021	
179	Remove existing barrier matting & Prepare Floor	18/10/2021	1d	18/10/2021	
180	Supply & Fit new Heavy Duty Barrier Matting	19/10/2021	1d	19/10/2021	

Line	Name	Start	Duration (Days)	Finish	Percent complete

RCG Standard Work Packages, Subcontractor / Trades

- 530 Soft Floor Finishes
- 720 Electrical Installations
- Joiner Work
- 510 Decoration & Ames Taping
- 610 Blinds
- 710 plumbing Installations

Link Categories  
 Normal

Robertson Construction Group Robertson House, Castle Business Park, Strling, FK9 4TZ TEL: 01786 431600	ISSUE DATE :10/08/2021 REVISION DATE :10/08/2021 1. Updated after Meeting 2.	PROGRAMME No :00001 PROGRAMME STATUS : CHART AUTHOR :Derek Anderson CHECKED :Derek Anderson	Rev: B PAGE 4 OF 4
---	---	--	-----------------------