

Appointment For Steven T From 29-07-2024 To 29-07-2024

Monday 29-07-2024

08:30 AM . Adam Mackie, , La Coupe, La Rue De La Coupe, St Martin, , JE3 6BS, 07797768440, paulo.fernandes@yesss.lu

SO13719 Fitter 7 Finish job

• 2 stop blocks • Gutter Mesh. • 1 piece over middle-fitter
= they may want over break seals = - Given 3 channel restate
all working

08:30 AM Dandara Jersey Limited, . George Spectrum, Gloucester Street, St Helier, JE2 3DG, 506200, jersey@dandara.com

SO14784 Fitter 453 complete - will know time needed once been Friday Cyril le Marquand House - 2024

Needs 1 day man.

15:30 PM Ommaroo Hotel, Mrs. Fiona Kerley, , Le Havre Des Pas, St Helier, , JE2 4UL, 07797724953, office@ommaroohotel.com

SO15520Q1 Fitter 22 Dining Room - 1 x roller fit - ACW will be attending with you Roller Blinds Motorised 0- need big ladder - do not move time, as breakfast service Option am, lunch etc so best time - booked with Helena

- See Ade

6th FLOOR ✓
5th FLOOR ✓
4th FLOOR ✓ 13-23-26 chain BROKE
3rd FLOOR ✓
2nd FLOOR ✓
1st 50-51 MISSING (53-54-55 ONSTAIR) 2 MEN
9 FLOOR ~~6 rollers~~
6 ROLLERS MISSING
DONT KNOW ~~WHAT~~
WHAT NUMBERS
DRAWINGS IS
ALL messed up
Entrance
NOT REQ.

2/8/24 = Sp. YAB.
Reported only Ground floor
10-11-12-13 not fitted as
electrician's material in there.