

Scott Ruderham

From: Rachel Baugh
Sent: 23 July 2025 10:51
To: Scott Ruderham
Subject: FW: Following install

Kind Regards

Rachel
Baugh

Interior Design Advisor
rachel@cpinteriors.je



Unit 28 Rue Des Pres Trading Estate
St Saviour
Jersey
JE2 7QN
01534 768141 | www.cpinteriors.je
 



With our CP Price promise, we will beat any quote by 5% **
** On like for like products only

From: Rachel Baugh <rachel@cpinteriors.je>
Date: Wednesday, 23 July 2025 at 09:16
To: Greg Smith - GGI <Greg@Ggidevelopments.je>, Adrian Colston-Weeks <Adrian@cpinteriors.je>
Subject: Re: Following install

Hi Greg,

Firstly, thank you both for your time on Monday.

I have proposed a to-do list below if you want to have a look through it and see if there is anything I have forgotten. In the meantime, I have sent some photos to our fabric supplier for comment and have been looking for similar voile fabrics. On this note, could I ask a small favour from you please? I took lots of photos of the voiles stacked, but none when they were drawn across. I would be grateful if you would be able to send me a photo of them drawn so I can also pass this on to Romo. Happy for you to send to CP whatsapp if that is easier than email, 07797 779960.

TO DO:

Her Dressing Room

Roller chains to be changed to bronze

Cottage

- Adjustable breaks added to pair of curtains so they don't bounce back
- Curtains to be lifted so no gap at the top, and measurement taken to extend hem

drop + 10 ground floor

- Roller to be fitted

Master Left

- Voiles to be remade as small snag in RHS of pair (not for fitters)
- Curtain to return on RHS (this was allowed for in order so needs to be pulled around to return)
- Take photos of seam in pleat in RHS of pair, this is to be adjusted (report to curtain makers)

Master Front

- Lift Voiles
- Curtains to be lifted so no gap at the top, and measurement taken to extend hem

Bed 3 (blue fabric room)

- Lift Voiles
- Curtains to be lifted so no gap at the top, and measurement taken to extend hem

20 left 15 right drop 10mm?

Bed 2 (geometric)

- Curtains to be lifted so no gap at the top, and measurement taken to extend hem

30 left 20 right drop + 20mm?

Liv Room/Day lounge

- Report fabric to supplier, await comment
- Source new fabric same and make up a test voile for small corner before actioning anything else.

Aim for 10mm floor gap on all

Clear wands to all manual curtains and voiles.

All curtains/voiles that require changing to be collected, adjusted and re installed when you are next away.

Kind Regards

Rachel
Baugh

Interior Design Advisor

rachel@cpinteriors.je



Unit 28 Rue Des Pres Trading Estate
St Saviour
Jersey
JE2 7QN
01534 768141 | www.cpinteriors.je
Instagram Facebook



With our CP Price promise, we will beat any quote by 5% **
** On like for like products only

From: Rachel Baugh <rachel@cpinteriors.je>

Date: Saturday, 19 July 2025 at 10:55

To: Greg Smith - GGI <Greg@Ggidevelopments.je>

Subject: Re: Following install

| Appointments for Andy | | From | 01-08-2025 | To | 01-08-2025 |
|-----------------------|--------|---|------------|--------------------------------|------------|
| Friday | | 01-08-2025 | | | |
| 08:30 AM | | .Greg Smith, La Perruque, Rue De La Perruque, St Martin, Jersey, JE3 6BJ, Mob: 07797749624, georgie@Ggidevelopments.je | | | |
| SO14678 | Fitter | installation - rachel to advise what is to be done | | Main House | |
| 12:30 PM | | Turnkey Project Management Ltd, Mr. Julian Smith, Burrard House, Burrard Street, St Helier, JE2 4WS, Ph: 858499, Mob: 07797725252, julian@turnkey.co.je | | | |
| SO16783 | Fitter | Finish tracks | | Phase 2 - Curtains & En Suites | |

1 x track for exterior

*order
very
from
laugie*