ABERDEEN BLIND COMPANY
ESTABLISHED 1952

32 Esslemont Avenue
Aberdeen
AB25 1SP
Tel: 01224 637609
Fax: 01224 631172
Email: sales@aberdeen-blinds.co.uk

42709 **CUSTOMER ORDER No.**

DATE MEASURED/ORDERED
22/11/21

Cust ROBERTSON CONS
Addr P/HEAD HEALTH CENTRE

Tel. h	
Tel. work	
mobile	07971913135
email	

CURTAINS		
PLEATED		
ROLLERS		
ROMANS	✓	
SHUTTERS	✓	x1
VENETIAN		
VERTICALS		
VISION		
WOODEN		

	AM	PM	(MEASURING TIME)
MON			
TUE			
WED			
THU			
FRI	✓		

	AM	PM	(FITTING TIME)
MON	✓		20/12/21
TUE			
WED			4 HRS
THU			
FRI			

P/CUST	
NET	
PRESS	
RADIO	
MAG.	
VAN	
RECC.	
SHOP	
TV	
YELL P	
OTHER	

ALL BLINDS TO BE PAID FOR AT TIME OF FITTING

Room	Width	Drop	Slat Size	Colour	Control LH or RH	Fitting Height	Any other Instructions	Price

alum	anthracite	black	brown	champ-gold	chrome	silver	white	recess size	motorised	wood fix	stone fix	brackets top	brackets face
								✓					

measured by	fitted by	date	CASH		CHEQUE		SPREE	
			INVOICE		CARD			

ALL BLINDS MANUFACTURED AFTER 1st APRIL 2014 MUST COMPLY WITH NEW CHILD SAFTEY LAWS. SAFETY DEVICES SUPPLIED WITH GOODS MUST BE FITTED BY US AT THE TIME OF INSTALLATION. **REFUSAL TO ALLOW A SAFTEY DEVICE TO BE FITTED WILL RESULT IN THE BLINDS NOT BEING INSTALLED . UNDER THE TERMS OF THIS CONTRACT YOU WILL BE LIABLE TO ACCEPT DELIVERY AND PAY THE FULL AMOUNT.**
I have ordered the above goods and agree to pay 50% deposit and the remaining balance on the day of fitting. If payment is not made in full at that time Aberdeen Blinds has the right to remove the goods until full settlement is made. Title of the goods does not pass to the customer until payment has been made in full. Declaring that there shall be no liability for normal damage occasioned by such removal.

TOTAL PRICE £

DEPOSIT £

BALANCE £2301+VAT

To Be Confirmed

PRICE ACCEPTANCE
Customer's Signature

Special Instructions
INSTRUCTION SENT TO NM
23/11/21

SHOP OPEN Mon-Fri 8 - 5 Sat 9.30 - 2

VAT Reg. No. 265 3431 64

Registered No.: 130460

11 x Beds
15 x Cubicle Rooms

GROUND FLOOR PLAN
SCALE 1:100 @ A1

NOTES

1. Do not scale this drawing. Use figured dimensions only. All site dimensions and levels to be checked on site by contractor prior to ordering of materials.
2. Drawing to be read in conjunction with standard details and notes and typical room layouts

~~A - ENTRANCE~~
~~Room Reference: 050~~

~~Remove existing loose items and furniture, allow for disconnection of panic alarms. Remove existing carpet floor finish retaining existing timber skirting. Prepare floor to receive new floor finish. Make good timber skirting where affected by removal of carpet.~~
~~Supply and install new smooth sheet vinyl flooring. All joints welded. Allow for bead of sealant at junction between flooring and skirting and at door frames. Return desks and loose furniture to room on completion of flooring works. Reconnect any disconnected alarms.~~

B - CONSULTING ROOMS

Room References: 061

Remove existing carpet floor finish and timber skirting. Make good wall surface following removal of skirting.
Prepare floor substrate to receive floor finish.
Remove shelving, spurs and brackets.
Remove existing WHB, retaining water supplies and drainage connections.
Remove fixtures and fittings to allow for preparation. Allow for removal of existing timber bumprails.
Make good all surfaces affected by removals.
Allow for removal of panic button from desk prior to moving furniture.
Remove loose furniture.
Retain existing cubicle curtain track and curtain.
Supply and install new sheet safety vinyl floor finish complete with 100mm coved skirting complete with capping strip. All joints welded. Complete with bead to junction with door frames. Weld at threshold.
Prepare wall surfaces for redecoration. Apply 2 coats scrubbable matt emulsion - colour White.
Existing plasterboard ceiling to be prepared for redecoration. Apply 2 coats soft sheen emulsion - colour - white.
Supply and install new IPS and complete with small HTM WHB and sink mounted monobloc mixer tap. IPS to be sloped at top.
Make connection to existing water supplies and drainage.
Supply and install new fitted base unit, worktop and wall unit. Wall unit to be finished over with infill panels to ceiling.
Supply and install hygiene wall finish adjacent to WHB, and within patient space - 1220mm high above coved skirting capping strip - width as noted on room layout. Colour - white.
Supply and install new hygiene finish splashback between worktop and u/s of wall units - rear and one side edge. Colour - white.
Supply and install new twin 13amp switched socket power outlet above worktop.
Retain existing power and data outlets.
Position of existing radiator to be adjusted to clear proposed IPS.
Allow for reinstatement of dispensers and white boards (existing reinstated or supplied by others).

C - CONSULTING ROOMS

Room References: 033, 038, 046, 040, 052, 053, 055, 056, 059 and 062

Remove existing carpet floor finish and timber skirting. Make good wall surface following removal of skirting. Allow for removal of timber floor threshold where present at door opening.
Prepare floor substrate to receive floor finish.
Remove shelving, spurs and brackets.
Remove existing fitted base unit, wall unit, worktop, desks, WHB and sink mounted pillar taps, retaining water supplies and drainage connections.
Remove fixtures and fittings to allow for preparation. Allow for removal and setting aside for reuse of coat hooks, dispensers and whiteboards.
Remove controlled drugs cabinets and set aside for Practice use.
Make good all surfaces affected by removals.
Allow for removal of panic button from desk prior to removing desk.
All loose furniture and stored items to be removed by others.
Retain existing cubicle curtain track and curtain.
Retain wall mounted examination lamp.
Protect any fitting not removed during works.
Supply and install new sheet safety vinyl floor finish complete with 100mm coved skirting complete with capping strip. All joints welded. Complete with bead to junction with door frames. Weld at threshold.
Prepare wall surfaces for redecoration. Apply 2 coats scrubbable matt emulsion - colour White.
Existing plasterboard ceiling to be prepared for redecoration. Apply 2 coats soft sheen emulsion - colour - White.
Supply and install new IPS and HTM WHB complete with bib mixer taps with long lever. IPS to be finished with sloping top.
Make connection to existing water supplies and drainage.
Supply and install new fitted base unit, worktop and wall unit. Wall unit to be finished over with infill panels taken to ceiling.
Supply and install hygiene wall finish adjacent to WHB and within patient space - 1220mm high above coved skirting capping strip - width as noted on room layout. Colour - white.
Supply and install new hygiene finish splashback between worktop and u/s of wall units - rear and one side edge. Colour - white.
Supply and install new twin 13amp switched socket power outlet above worktop.
Retain existing power and data outlets and power distribution trunking.
Allow for removal and reinstatement of LST radiator panel cover to allow for the works.
Allow for reinstatement of dispensers and white boards (existing reinstated or supplied by others).
Loose desks and furniture items to be provided by Practice. Allow for reinstatement of panic alarms to desks.

D - CONSULTING ROOMS

Room References: 029, 031, 032 and 068

Remove existing carpet floor finish and timber skirting. Make good wall surface following removal of skirting.
Prepare floor substrate to receive floor finish.
Remove shelving, spurs and brackets.
Remove existing fitted base unit, wall unit, worktop, WHB and sink mounted mixer taps, retaining water supplies and drainage connections.
Remove fixtures and fittings to allow for preparation. Allow for removal and setting aside for reuse of coat hooks, dispensers and whiteboards.
Make good all surfaces affected by removals.
Allow for removal of panic button from desk prior to moving furniture.
Remove loose furniture.
Retain existing cubicle curtain track and curtain.
Protect any fitting not removed during works.
Supply and install new sheet safety vinyl floor finish complete with 100mm coved skirting complete with capping strip. All joints welded. Complete with bead to junction with door frames. Weld at threshold.
Prepare wall surfaces for redecoration. Apply 2 coats scrubbable matt emulsion - colour White.
Existing suspended ceiling to be adjusted to suit IPS and wall unit installations. Alter perimeter trim and reinstate adjusted tiles.
Supply and install new IPS and HTM WHB complete with bib mixer taps with long lever. IPS to be taken through ceiling.
Make connection to existing water supplies and drainage.
Supply and install new fitted base unit, worktop and wall unit. Wall unit to be finished over with infill panels taken through ceiling.
Supply and install hygiene wall finish adjacent to WHB and within patient space - 1220mm high above coved skirting capping strip - width as noted on room layout. Colour - white.
Supply and install new hygiene finish splashback between worktop and u/s of wall units - rear and one side edge. Colour - white.
Supply and install new twin 13amp switched socket power outlet above worktop.
Retain existing power and data outlets.
Allow for removal and reinstatement of LST radiator panel cover to allow for the works.
Allow for reinstatement of dispensers and white boards (existing reinstated or supplied by others).
Loose desks and furniture items to be provided by Practice. Allow for reinstatement of panic alarms to desks.

Rev	Description	Date
B	floor finish and wall colours confirmed	09.08.21
A	fitted furniture and IPS detail added	21.07.21

MRT
MACKIE RAMSAY TAYLOR ARCHITECTS

47 Victoria Street, Aberdeen, AB10 1QA
T : (01224) 639295 F : (01224) 637956
E: mail@mrtarchitects.com W: www.mrtarchitects.com

Project
NHSG COVID Related Works

Peterhead Health Centre
Links Terrace, Peterhead, AB42 2XA

Drawing
Proposed Works
General Arrangement

Scale 1:100 @ A1
Status FOR INFORMATION
Date Jan '21 Drawn By AP
Drawing No. 2199-GP-058-MRT-XX-00-LD-A-20010 Rev B

Covid - 19 Healthcare Works

ampian

ROBERTSON

Client: NHS Grampian

	Name	Start	Duration (Days)	Finish	Percent complete
1	**Peterhead Ugie**	**18/10/2021**	**61d**	**17/12/2021**	
2	**Consult Room 029**	**18/10/2021**	**11d**	**28/10/2021**	
3	Remove loose furniture	18/10/2021	1d	18/10/2021	
4	Sample water and record flow rate	18/10/2021	1d	18/10/2021	
5	Disconnect water supplies and drainage connections (for re-use)	18/10/2021	1d	18/10/2021	
6	Remove existing units, splashbacks, wall shelving and rails, radiator covers and timber skirtings	18/10/2021	1d	18/10/2021	
7	Remove fixtures from walls (not curtain rails or lamp)	18/10/2021	1d	18/10/2021	
8	Remove existing carpet floor tiles and prepare floor to receive new flooring	18/10/2021	1d	18/10/2021	
9	Alterations and additions to electrics within office	19/10/2021	1d	19/10/2021	
10	Alterations to pipework (supply and waste) to suit new units and IPS	19/10/2021	1d	19/10/2021	
11	Install new Base, Wall, and IPS units with worktop	20/10/2021	2d	21/10/2021	
12	Install new pipework and sanitary ware to IPS	21/10/2021	1d	21/10/2021	
13	Disinfection and water sampling (for handover)	21/10/2021	1d	21/10/2021	
14	Alterations to suspended ceilings to suit IPS	22/10/2021	1d	22/10/2021	
15	Install Hygeine finish splashbacks to examination area and between units	22/10/2021	2d	25/10/2021	
16	Prepare wall surfaces and decorate to specification.	25/10/2021	2d	26/10/2021	
17	Prepare and re-decorate window cills and facings to specification.	26/10/2021	1d	26/10/2021	
18	Fit new vinyl flooring complete with coved upstands	27/10/2021	1d	27/10/2021	
19	Refit any existing fixtures (or Client supplied fixtures) to walls as required.	28/10/2021	1d	28/10/2021	
20	Replace any previously removed furniture (or Client supplied) as required.	28/10/2021	1d	28/10/2021	
21	**Consult Room 031**	**20/10/2021**	**10d**	**29/10/2021**	
22	Remove loose furniture	20/10/2021	1d	20/10/2021	
23	Sample water and record flow rate	20/10/2021	1d	20/10/2021	
24	Disconnect water supplies and drainage connections (for re-use)	20/10/2021	1d	20/10/2021	
25	Remove existing units, splashbacks, wall shelving and rails, radiator covers and timber skirtings	20/10/2021	1d	20/10/2021	
26	Remove fixtures from walls (not curtain rails or lamp)	20/10/2021	1d	20/10/2021	
27	Remove existing carpet floor tiles and prepare floor to receive new flooring	20/10/2021	1d	20/10/2021	
28	Alterations and additions to electrics within office	21/10/2021	1d	21/10/2021	
29	Alterations to pipework (supply and waste) to suit new units and IPS	21/10/2021	1d	21/10/2021	
30	Install new Base, Wall, and IPS units with worktop	22/10/2021	2d	25/10/2021	
31	Install new pipework and sanitary ware to IPS	25/10/2021	1d	25/10/2021	
32	Disinfection and water sampling (for handover)	25/10/2021	1d	25/10/2021	
33	Alterations to suspended ceilings to suit IPS	26/10/2021	1d	26/10/2021	
34	Install Hygeine finish splashbacks to examination area and between units	26/10/2021	2d	27/10/2021	
35	Prepare wall surfaces and decorate to specification.	26/10/2021	2d	27/10/2021	
36	Prepare and re-decorate window cills and facings to specification.	27/10/2021	1d	27/10/2021	
37	Fit new vinyl flooring complete with coved upstands	28/10/2021	1d	28/10/2021	
38	Refit any existing fixtures (or Client supplied fixtures) to walls as required.	29/10/2021	1d	29/10/2021	
39	Replace any previously removed furniture (or Client supplied) as required.	29/10/2021	1d	29/10/2021	
40	**Consult Room 032**	**25/10/2021**	**11d**	**04/11/2021**	
41	Remove loose furniture	25/10/2021	1d	25/10/2021	
42	Sample water and record flow rate	25/10/2021	1d	25/10/2021	
43	Disconnect water supplies and drainage connections (for re-use)	25/10/2021	1d	25/10/2021	
44	Remove existing units, splashbacks, wall shelving and rails, radiator covers and timber skirtings	25/10/2021	1d	25/10/2021	
45	Remove fixtures from walls (not curtain rails or lamp)	25/10/2021	1d	25/10/2021	
46	Remove existing carpet floor tiles and prepare floor to receive new flooring	25/10/2021	1d	25/10/2021	
47	Alterations and additions to electrics within office	26/10/2021	1d	26/10/2021	
48	Alterations to pipework (supply and waste) to suit new units and IPS	26/10/2021	1d	26/10/2021	
49	Install new Base, Wall, and IPS units with worktop	27/10/2021	2d	28/10/2021	
50	Install new pipework and sanitary ware to IPS	28/10/2021	1d	28/10/2021	
51	Disinfection and water sampling (for handover)	28/10/2021	1d	28/10/2021	
52	Alterations to suspended ceilings to suit IPS	29/10/2021	1d	29/10/2021	
53	Install Hygeine finish splashbacks to examination area and between units	01/11/2021	2d	02/11/2021	
54	Prepare wall surfaces and decorate to specification.	01/11/2021	2d	02/11/2021	
55	Prepare and re-decorate window cills and facings to specification.	02/11/2021	1d	02/11/2021	
56	Fit new vinyl flooring complete with coved upstands	03/11/2021	1d	03/11/2021	
57	Refit any existing fixtures (or Client supplied fixtures) to walls as required.	04/11/2021	1d	04/11/2021	
58	Replace any previously removed furniture (or Client supplied) as required.	04/11/2021	1d	04/11/2021	
59	**Consult Room 033**	**27/10/2021**	**10d**	**05/11/2021**	
60	Remove loose furniture	27/10/2021	1d	27/10/2021	
61	Sample water and record flow rate	27/10/2021	1d	27/10/2021	

Robertson Construction Group
Robertson House,
Castle Business Park,
Stirling,
FK9 4TZ
TEL: 01786 431600

ISSUE DATE :
REVISION DATE :
1.
2.

PROGRAMME No :00001
PROGRAMME STATUS :
CHART AUTHOR :Derek Anderson
CHECKED :Derek Anderson

Rev: A